

(Bulletin for Statehouse, Capitol Mall Employees March 19, 2002)

Department of Administration  
Construction Update No. 32

## Support Beams Partially Poured...

**Ed Welsh, McAlvain Construction Superintendent**, reports that they will pour the remaining support beams for the west steps later this week once a shipment of additional rebar arrives (*see photo at right*).

## East End Scaffolding Almost Completely Erected...

**Joe Rutledge, Division of Public Works Field Representative**, says that the south side scaffolding is completely erected and the sealant subcontractor is underway with grinding out joints. The east end scaffolding will be finished Tuesday (*see photo below*) and the architects will go up on the scaffolding with Division of Public Works representatives to determine where to reduce the scope of the exterior cleaning and re-grouting in order to stay within budgetary considerations.



See *renewal news* online at:

[http://www.idaho  
capitolcommission.org/  
whatsnew.html](http://www.idaho.capitolcommission.org/whatsnew.html)

**Please note:** The intent of *renewal news* is to provide readers the most current and complete information as possible regarding construction activities during the Capitol Restoration project.

However, construction schedules are always subject to change, based upon weather conditions, transport and acquisition of support equipment and personnel, or other unforeseen circumstances. Inquiries, comments on the Restoration effort can be sent to

**Diane Blume** at [dblume@adm.state.id.us](mailto:dblume@adm.state.id.us)  
If you have questions about *renewal news* contact **Carole Schroeder** at 332-1802 or [cschroed@adm.state.id.us](mailto:cschroed@adm.state.id.us)