



(Bulletin for Statehouse, Capitol Mall Employees April 22, 2002)

Department of Administration

Construction Update No. 35

Two More Concrete Pours; Scaffolding to Shift

West Stairs Close to Completion

Ed Welsh, McAlvain Construction Superintendent, tells us that they will be pouring two more sections of the west steps this week and that will finish the concrete pouring. They began pouring west step concrete the week of March 11.

McAlvain will also patch some sidewalks this week as they wind down on concrete work (see photo at right of the west steps and south scaffolding).

East & South Scaffolding Coming Down this Week

This week may be your last chance to see the east and south scaffolding, since the sealant is finished and workers will begin to remove the scaffolding. Next they will assemble the scaffolding on the west side, and repair cracked stones and joints on that section of the Capitol Building.



See renewal news online at: http://www.idahocapitolcommission.org/whatsnew.html

Please note: The intent of *renewal news* is to provide readers the most current and complete information as possible regarding construction activities during the Capitol Restoration project. However, construction schedules are always subject to change, based upon weather conditions, transport and acquisition of support equipment and personnel, or other unforeseen circumstances. Inquiries, comments on the Restoration effort can be sent to **Diane Blume** at dblume@adm.state.id.us If you have questions about *renewal news* contact **Carole Schroeder** at 332-1802 or cschroed@adm.state.id.us