



(Bulletin for Statehouse, Capitol Mall Employees February 19, 2002)

Department of Administration Construction Update No. 28

Yes, the West Stairs are Diminishing...Rain or Shine...



Workers setting up the night light, running the jackhammer, & clearing away the demolished concrete

Jan Frew, Division of Public Works Design and Construction Manager, reports that the demolition of the West Steps continues *(photo above)*. It is a slow process, but the end is in sight – by February 28 the West Steps should be completely demolished.

Watch for scaffolding on the west side next Monday, February 25, so workers from TMC Masonry can continue stone repairs. If the weather warms just a little, they can also start on some of the more crucial spot cleaning.

See renewal news online at:

http://www.capitolcommission.idaho.gov/restoration/renewalnews.html

Please note: The intent of *renewal news* is to provide readers the most current and complete information as possible regarding construction activities during the Capitol Restoration project. However, construction schedules are always subject to change, based upon weather conditions, transport and acquisition of support equipment and personnel, or other unforeseen circumstances.

Inquiries, comments on the Restoration effort can be sent to Diane Blume at dblume@adm.state.id.us

If you have questions about renewal news contact Carole Schroeder at 332-1802 or cschroed@adm.state.id.us