

(Bulletin for Statehouse, Capitol Mall Employees March 12, 2002)

Department of Administration
Construction Update No. 31

South Scaffolding in Place, East Scaffolding Up Next...

According to **Jan Frew**, Division of Public Works Design & Construction Manager, workers will be using the scaffolding on the south side of the Capitol (*photo at right*) to perform sponge jet cleaning of the horizontal stone surface so they can more clearly identify areas needing repair. Watch for more scaffolding this week on the east end of the Capitol so work can be completed above the East Stairs.



West Stairs Framework Finished; Workers to Pour New Concrete This Week

You will see cement trucks this week pouring the concrete support beams for the west steps; the formwork is complete and workers can begin pouring (*photo at right*), depending upon cooperative weather.

See *renewal news* online at:
<http://www.capitolcommission.idaho.gov/restoration/renewalnews.html>



Please note: The intent of *renewal news* is to provide readers the most current and complete information as possible regarding construction activities during the Capitol Restoration project. **However, construction schedules are always subject to change, based upon weather conditions, transport and acquisition of support equipment and personnel, or other unforeseen circumstances.** Inquiries, comments on the Restoration effort can be sent to **Diane Blume** at dblume@adm.state.id.us If you have questions about *renewal news* contact **Carole Schroeder** at 332-1802 or cschroed@adm.state.id.us